

# Cable Test Schedule

Date: 11.19.07  
Time: 11:38 am

## Site Information

Job ID: [REDACTED]  
[REDACTED]  
[REDACTED]  
[REDACTED]  
[REDACTED]

NEW HAVEN  
CT  
  
USA

## Tester Information

ALLCOM COMMUNICATIONS, INC.  
GWH & JCH  
860-423-7111  
ALLCOM94@AOL.COM  
5 CARRIAGE LANE

NORTH WINDHAM  
CT  
06256  
USA

Tested by:

  
(INSTALLERS SIGNATURE)

11/18/07   
(INSTALLER COMPANY)

## Cable Schedule

CABLE ID	FROM	TO	TYPE	TEST JACK	USE	LENGTH	RESULT
B-80-A	PORT-80	CUBE-1	CAT5E	Data	Network	246.7 ft	1000Mb
G-80-B	PORT-80	CUBE-1	CAT5E	Data	Network	253.5 ft	1000Mb
Y-80-C	PORT-80	CUBE-1	CAT5E	Data	Phone	253.5 ft	1000Mb
B-81-A	PORT-81	CUBE-3	CAT5E	Data	Network	229.6 ft	1000Mb
G-81-B	PORT-81	CUBE-3	CAT5E	Data	Network	235.3 ft	1000Mb
Y-81-C	PORT-81	CUBE-3	CAT5E	Data	Phone	238.7 ft	1000Mb

## Detailed Test Results

### Site Information

Job ID: [REDACTED]  
[REDACTED]  
[REDACTED]  
[REDACTED]  
[REDACTED]

NEW HAVEN  
CT

USA

### Tester Information

ALLCOM COMMUNICATIONS, INC.  
GWH & JCH  
860-423-7111  
ALLCOM94@AOL.COM  
5 CARRIAGE LANE

NORTH WINDHAM  
CT  
06256  
USA



B-80-A

Uo IP Pass

1 Gbit/s  
CAT5E

Test Time: 05:55 Fri 2007 Nov 16  
From Room:  
From Port: PORT-80  
To Room:  
To Port: CUBE-1  
Bundle Name:

Expected		Results	
1	1	1	1
2	2	2	2
3	3	3	3
6	6	6	6
4	4	4	4
5	5	5	5
7	7	7	7
8	8	8	8
S	S	S	S

Length	Skew	SNR
Max: 300 ft	Max: 35ns	Min: 20db
A 246.7 ft	7.9	25.3
B 243.1 ft	3.9	26.0
C 239.1 ft	0.0	26.5
D 244.9 ft	6.0	25.8

BERT Results: 0 errors

Comment:

Validator Serial Number: 61558

Validator Software Version: 02.32

Validator Remote ID: 1